

Renovation Sprinkler Verification Certificate

Upon completion of work inspection and tests shall be made by contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor leaves job.

All work has been completed in accordance with the requirements of NFPA 13.

This certificate shall be filled out and signed by both representatives. Copies shall be prepared for inspecting authorities, owner and contractor. It is understood the owner's representative signature in no way prejudices any claim against contractor for faulty materials, poor workmanship or failure to comply with inspecting authority's requirements or local ordinances.

PROPERTY NAME: _____ DATE: _____

PROPERTY ADDRESS: _____

LOCATION (unit/tenant) _____

Sprinklers	MAKE	MODEL	SIZE	QUANTITY	TEMPERATURE RATING	
Or						
Spray Nozzles						
Alarm Valve of Flow Indicator	ALARM DEVICE				MAXIMUM TIME TO OPERATE THROUGH TEST PIPE	
	TYPE	MAKE	MODEL		MINUTES	SECONDS
TESTS	All Piping Hydrostatically Tested At _____ PSI _____ HRS Dry Piping Pneumatically Tested At _____ PSI _____ HRS Equipment Operates Properly: Yes No In no, State Reason: _____					
Blank Testing Gaskets	NUMBER USED:		LOCATIONS:			NUMBER REMOVED:

DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN _____

SIGNATURES

NAME OF SPRINKLER CONTRACTOR (please print) _____

NAME OF QUALIFIED SPRINKLER INSTALLER (please print) _____

SIGNATURE: _____

PROPERTY OWNER OR

REPRESENTATIVE (please print) _____ TITLE: _____

SIGNATURE: _____